



LIST OF ROADS CONSTRUCTED BY WASTE PLASTIC

S.N.	Name of Scheme	Name of Scheme	Sanctioned Road Length	Already completed up to 23.03.2020	Year of Sanctioned	Cost (Rs. In Lakhs)	Remarks
1	2	3	4	5	6	7	8
1	Improvement of Damra Mendipathar Road to Nishangram Road via Babupara (Ch0.00m to 1000m) under SOPD for the year 2017-18	ARMF	1.00	1.00	2017-18	20.00	Works completed
2	Construction of road from L059 Agia Medhipara NEC Road to Ronarampur Village	PMGSY	1.25	1.25	2017-18	36.41	Works completed
3	Construction of L039 Sigrī Village Rd	PMGSY	2.07	2.07	2018-19	144.37	Works completed
4	Construction of road from L027 Adokgiri NEC to Ambuk-III	PMGSY	0.54	0.54	2017-18	36.03	Works completed
5	Periodic renewal of Bhelterghat -Manikganj PMGSY Road (Ch 2000m to ch 7000m) Constructed under PMGSY ,Package no AS 07-55 for the year 2018-19 unnder Goalpara R R Division	PMGSY	5.00	5.00	2018-19	100.00	Works completed
6	Improvement of NH-62 to Majuborgum Road under SOPD for the year 2018-19	SOPD-G	1.20	1.20	2018-19	22.00	Works completed
7	Improvement of Damra Mendipathar Road to Nishangram Road via Babupara (Ch.1000.00m to 2800.00m) under SOPD for the year 2018-19	SOPD-G	1.80	1.80	2018-19	42.98	Works completed
8	Improvement of Dabli Borpathar to Chotomatia Road (Ch.4300.00m to 6600.00m) under SOPD for the year 2018-19	SOPD-G	2.30	2.30	2018-19	45.97	Works completed
9	Improvement of Road from Mornoi SBI to Mornoi Tiniali Bazar Road under SOPD for 2018-19	SOPD-G	1.53	1.53	2018-19	24.93	Works completed
10	Construction of Road from NH 37 to NH 37 via Kushbari Village with two line 180 cm Dia. And Two Line 90 cm Dia. Hpc under SOPD fpr 2018-19	SOPD-G	0.25	0.25	2018-19	30.00	Works completed
11	Improvement of NH-37 to Barjuk Manikpur Road under SOPD for 2018-19 (PMGSY, Package No. AS-07-26)	SOPD-G	2.80	2.80	2018-19	49.75	Works completed



LIST OF ROADS CONSTRUCTED BY WASTE PLASTIC

S.N.	Name of Scheme	Name of Scheme	Sanctioned Road Length	Already completed up to 23.03.2020	Year of Sanctioned	Cost (Rs. In Lakhs)	Remarks
1	2	3	4	5	6	7	8
12	Improvement of Karbala Govindapur Road under SOPD for 2018-19 (PMGSY, Package No. AS-07-36)	SOPD-G	3.41	3.41	2018-19	48.81	Works completed
13	Improvement of Road from Baladmari Char to Pakhriguri road under SOPD for 2018-19 (PMGSY, Package No. AS-07-19)	SOPD-G	2.10	2.10	2018-19	34.58	Works completed
14	Improvement of Road from Bhalukdubi to Rakhsashini Bazar via Anandabazar Rly Station under SOPD for 2018-19	SOPD-G	3.00	3.00	2018-19	48.00	Works completed
15	Improvement of Lakhipur to Chilapani Road under SOPD for 2018-19 (PMGSY, Package No. AS-07-45)	SOPD-G	2.34	2.34	2018-19	37.77	Works completed
16	Improvement of Lakhipur Chunari Road (Ch. 6000.00m to 7000.00m) under SOPD for 2018-19 (PMGSY, Package No AS-07-05, AS-07-11)	SOPD-G	1.00	1.00	2018-19	19.09	Works completed
17	Improvement of Bashbari To Rongsai Road (from Ch. 0.00m to 1000.00m) under SOPD for 2018-19 (PMGSY, Package No AS-07-01)	SOPD-G	1.00	1.00	2018-19	50.00	Works completed
18	Improvement of Dhumerghat to Garojan (from Ch. 0.00m to Ch. 2744.00m in stretches) under SOPD for 2018-19	SOPD-G	2.74	2.74	2018-19	35.77	Works completed
19	Improvement of Joldoba to JC Road (from Ch 0.00 to 2750.00m in stretches) under SOPD for 2018-19 (PMGSY Package No. AS-07-45)	SOPD-G	2.75	1.75	2018-19	40.00	Works completed
20	Improvement of Katarihara to Gaurnagar (from Ch. 0.00 to 1400.00m and Ch. 3000.00m to 3200.00m in stretches) under SOPD for 2018-19 (PMGSY, Package No. AS-07-20)	SOPD-G	1.75	1.75	2018-19	32.00	Works completed
21	Improvement of Krishnai Chariali to Resubelpara Road under SOPD for the year 2018-19	SOPD-G	3.00	3.00	2018-19	60.00	Works completed
22	Improvement of Bashbari To Rongsai Road (from Ch. 2200.00m to 6644.00m in stretches) under SOPD for 2018-19 (PMGSY, Package No AS-07-23)	SOPD-G	4.29	4.29	2018-19	95.00	Works completed



LIST OF ROADS CONSTRUCTED BY WASTE PLASTIC

S.N.	Name of Scheme	Name of Scheme	Sanctioned Road Length	Alreaddy completed up to 23.03.2020	Year of Sanctioned	Cost (Rs. In Lakhs)	Remarks
1	2	3	4	5	6	7	8
23	Improvemet of Road from Nidanpur to Besorkona under SOPD for 2018-19 (PMGSY, Package No. AS-07-42)	SOPD-G	4.85	4.85	2018-19	70.00	Works completed
24	Improvement of Lakhipur to Jaleswar Road (2nd Kn to 5th Km in stretches) under SOPD for 2018-19	SOPD-G	3.20	2.00	2018-19	160.00	works in progress
25	Construction of Morichbari to Gumaijhar Road (Ch.300.00m to Ch 3600.00m) under SOPD for 2018-19 (PMGSY, Package No AS-07-32)	SOPD-G	3.30	0.00	2018-19	156.81	works in progress
26	Improvement of Gournagar to Chataimari Road (Ch. 0.00m to Ch.2760.00m and Ch 3876.00m to Ch. 6428.00m) under SOPD for 2018-19	SOPD-G	3.00	2.40	2018-19	75.71	works in progress
27	Improvement of Road from Lakhipur to Khalishabhita (from 1st Km to 13th KM and 18th Km) under SOPD for 2018-19 (PMGSY, Package No. AS-07-10, AS-07-11)	SOPD-G	11.2	0.00	2018-19	320.00	works in progress
28	Repairs & maintennace of Abhirampara Road under Assam Road Maintennace fund for the year 2017-18 under Goalpara Rural Road Division ,Package no Goalpara/ARMF/01	ARMF	3.97	3.97	2017-18	115.00	Works completed
29	Improvement of existing Road from Darrangiri to Nandeswar (L-6.298 km) under SOPD (G) for the year 2017-18	SOPD-G	4.00	4.00	2017-18	100.00	Works completed
30	Repairs & maintenance of Lakhipur to Chunari Road (Ch 6000m to ch 9213.00m) under ARMF	ARMF	3.213	3.213	2017-18	47.38982	Works completed



LIST OF ROADS CONSTRUCTED BY WASTE PLASTIC

S.N.	Name of Scheme	Name of Scheme	Sanctioned Road Length	Alreaddy completed up to 23.03.2020	Year of Sanctioned	Cost (Rs. In Lakhs)	Remarks
1	2	3	4	5	6	7	8
31	Repairs & maintenance of Lakhipur-Chunari Road (Ch 2447m to ch 5722m) under ARMF	ARMF	3.275	3.275	2017-18	41.33	Works completed
32	Repairs and Maintenance of Nepalikhuti to Krishnai Road	ARMF	4.14	4.14	2017-18	58.00	Works completed
33	Repairs and Maintenance of Nayapara to Bahati	ARMF	2.7	2.7	2017-18	14.81	Works completed
			93.96	76.67	0.00	2212.50	

(B.Adhikary)
Nodal officer ,PWRD

Dudhnoi Goalpara East Territorial Rd Division

(P.Choudhury)
Executive Engineer,PWRD

Dudhnoi Goalpara East Territorial Rd Division